

**Elgin Independent School District
2007 Bond Program 4/30/08 Construction Update**

New Elgin Middle School

- Masonry is completing at the classroom area.
- Interior sheetrock installation, paint, ceiling grid installation continues in classroom areas.
- Window installation is on going at administration and classroom areas.
- Gym wood flooring is being delivered and will be climatized in each gym prior to installation.
- Track running lanes are painted.
- Football goals are installed.
- Site asphalt paving, curb and gutter work are on going.

Elgin HS Additions

- Gym scoreboard and bleachers are installed. Electrical trim out has started.
- 2 story painting, lights and ceiling grid installation continue. Flooring has been installed. Locker installation has started.
- Library awaiting summer in order to proceed any further.
- Cafeteria expansion awaiting summer in order to proceed any further.
- Library move out to be completed by the end of May. Administration area move out to be completed on June 9th.

Old EMS Repurposing

- SHW continues with design for a GMP in August.

BTW and EES Capital Improvements

- SHW continues with design. These improvements will be packaged with the Old EMS Repurpose project for a GMP in August.

District Wide Card Access and Security Cameras

- Vendor pricing is being reviewed.

Canopies

- OBR to meet with vendor to review scope of work and get pricing for the elementary bus canopies and high school canopy to the agriscience building this week. Should have cost for this work in about a week.

Transportation Paving and Maintenance Building

- EISD and OBR reviewing scope of work for these projects.