

**Elgin Independent School District
2007 Bond Program 5/7/08 Construction Update**

New Elgin Middle School

- Masonry is completing at the classroom area.
- Interior sheetrock installation, paint, ceiling grid installation continues in classroom areas.
- Window installation is on going at administration and classroom areas.
- Gym wood flooring is being climatized in each gym prior to installation.
- Locker installation has started in athletic areas.
- Site asphalt paving, curb and gutter work has been completed.

Elgin HS Additions

- Gym area final trim out is completing. SHW to start punch list next week.
- 2 story final finishes and trim out have started. Lockers have been installed. Elevator installation has started.
- Library awaiting summer in order to proceed any further.
- Cafeteria expansion awaiting summer in order to proceed any further.
- Library move out to be completed by the end of May. Administration area move out to be completed on June 9th.

Old EMS Repurposing

- SHW continues with design for a GMP in August.

BTW and EES Capital Improvements

- SHW continues with design. These improvements will be packaged with the Old EMS Repurpose project for a GMP in August.

District Wide Card Access and Security Cameras

- Vendor pricing is being reviewed.

Canopies

- Contractor is in the process of ordering materials. Canopies should be installed around mid July.

Transportation Paving and Maintenance Building

- EISD and OBR reviewing scope of work for these projects.