

**Elgin Independent School District  
2007 Bond Program 6/11/08 Construction Update**

**New Elgin Middle School**

- Interior VCT flooring, paint, ceiling grid installation continues in classroom area.
- Classroom hallway wall panels and casework are on going.
- Cafeteria, library, and administration area interior sheetrock, painting and ceiling grid continue.
- Gym wood floor sealing and painting continues.
- Locker installation is completing.
- Football field grass installation is completed and BWC has started watering and maintenance.
- Site final grading in preparation for landscaping has started.
- Site sidewalk installation is on going.

**Elgin HS Additions**

- Gym punch lists are being forwarded to BWC.
- 2 story final finishes, trim out, cleaning and elevator installation continues.
- Library remodel work continues.
- Cafeteria expansion ceiling grid and light installation is on going.
- Administration remodel has started.

**Old EMS Repurposing**

- GMP is scheduled for July.

**BTW and EES Capital Improvements**

- GMP is scheduled for July.

**District Wide Card Access and Security Cameras**

- Vendor pricing is being reviewed. It appears this work may get underway by the end of June or July.

**Canopies**

- Contractor will start installation at Booker T. Washington this week, with Neidig, Elgin HS and Elgin Elementary to follow in this order. Installation of each canopy will take approximately 7 days. Elgin Elementary canopy will be installed around the second week of July in order to not interfere with summer school.

**Transportation Paving and Maintenance Building**

- BWC will have metal building for maintenance included in the July GMP.
- EISD reviewing vendor quotes for transportation paving.