

**Elgin Independent School District
2007 Bond Program 6/18/08 Construction Update**

New Elgin Middle School

- Interior flooring and paint continue in classroom and administration areas.
- Classroom area marker board installation has started.
- Classroom hallway wall panels and casework are on going.
- Cafeteria and library interior sheetrock, painting and ceiling grid continue.
- Gym wood floor sealing and painting has been completed. Bleacher installation has begun.
- Site final grading in preparation for landscaping continues.

Elgin HS Additions

- Gym punch list are being addressed by BWC.
- 2 story final finishes, trim out, cleaning and elevator installation continues.
- Library, administration and cafeteria areas tape, float, paint and ceiling grid installation is on going.
- Site irrigation and landscape has started.

Old EMS Repurposing

- GMP is scheduled for July.

BTW and EES Capital Improvements

- GMP is scheduled for July.

District Wide Card Access and Security Cameras

- Vendor pricing is being reviewed. It appears this work may get underway by the end of June or July.

Canopies

- Booker T. Washington will be completing today. Neidig will start tomorrow. With Elgin HS and Elgin Elementary to follow in this order. Installation of each canopy will take approximately 7 days. Elgin Elementary canopy will be installed around the second week of July in order to not interfere with summer school.

Transportation Paving and Maintenance Building

- BWC will have metal building for maintenance included in the July GMP.
- EISD reviewing vendor quotes for transportation paving.