

**Elgin Independent School District
2007 Bond Program 10/8/08 Construction Update**

New Elgin Middle School

- BWC is addressing punch list for all areas of construction.
- Moving in will continue through 10/13/08.
- First day of classes 10/14/08.

Elgin HS Additions

- BWC is forwarding closeouts to SHW for review.

Old EMS Repurposing

- Furniture remaining will be relocated to the gym by 10/31/08.
- BWC to start work in area D on 10/20/08.
- Abatement of floor tile under lockers to start on 10/27/08 in Areas B and C.

BTW and EES Capital Improvements

- BWC continues with the submittal process and getting all materials ordered.

District Wide Card Access and Security Cameras

- Card access EISD is coordinating this work with the selected contractor.
- Camera installation for all campuses is complete.

Transportation Paving and Maintenance Building

- BWC is having shop drawings prepared for the maintenance building. Gil is revising civil drawings from OBR review.
- Transportation asphalt paving is complete. Maintenance asphalt paving to follow later when new building is completed.