

**Elgin Independent School District
2007 Bond Program 10/22/08 Construction Update**

New Elgin Middle School

- BWC is addressing punch list for all areas of construction.

Elgin HS Additions

- BWC is forwarding closeouts to SHW for review.

Old EMS Repurposing

- Demolition of ceilings, mechanical, electrical and plumbing has started.
- BWC is coordinating with maintenance depart in turning over mechanical, electrical and plumbing equipment to be salvaged.
- Replacement of grease trap and sewer line at cafeteria to start next week.
- Abatement of floor tile under lockers to start on 11/3/08 in Areas B and C.

BTW and EES Capital Improvements

- BWC continues with the submittal process and getting all materials ordered.

District Wide Card Access and Security Cameras

- Card access EISD is coordinating this work with the selected contractor.
- Security camera installation is complete.

Transportation Paving and Maintenance Building

- BWC is having shop drawings prepared for the maintenance building.
- Civil plans have been forwarded to the city for their review and approval.
- Transportation asphalt paving is complete. Maintenance asphalt paving to follow later when new building is completed.

Additional Projects

- EHS cafeteria sound system EISD is coordinating with the selected contractor.
- Transportation Canopies EISD is coordinating with the selected contractor.
- BTW restroom remodels OBR, EISD to review scope of work with BWC and SHW.
- Playscape covers for all elementary schools; OBR has color selection charts and will deliver to EISD for approval next week.
- Maintenance storage at EHS, EISD is moving forward with this work.
- Thermostats for portables EISD is coordinating with manufacturer.
- Raptor Security at all schools EISD is coordinating with selected contractor.