

**Elgin Independent School District
2007 Bond Program 12/3/08 Construction Update**

New Elgin Middle School

- SHW reviewing closeout documents supplied by BWC.

Elgin HS Additions

- SHW reviewing closeout documents supplied by BWC.

Old EMS Repurposing

- General demolition is complete.
- Removal of old HVAC units and roofing is completing.
- Mechanical, electrical and plumbing rough in continues.
- Replacement of grease trap and sewer line at cafeteria is complete.
- General painting in all areas has started.
- Area D ceiling replacement has started.
- Restroom build back has started in all areas.
- Roof sealing continues.

BTW and EES Capital Improvements

- BWC to perform roof sealing at BTW during Xmas break along with some electrical work.
- BWC to install disconnects for HVAC units at EES during Xmas break.

District Wide Card Access and Security Cameras

- Card access EISD is coordinating this work with the selected contractor.
- Security camera installation is complete.

Transportation Paving and Maintenance Building

- Transportation asphalt paving is complete. Maintenance asphalt paving to follow later when new building is completed.
- Maintenance building BWC to start as soon as the permit has been received from the city.

Additional Projects

- EHS cafeteria sound system EISD is coordinating with the selected contractor.
- Transportation Canopies EISD is coordinating with the selected contractor.
- BTW restroom remodels SHW is completing plans and will forward to BWC.
- Playscape covers for all elementary schools contractor has ordered materials.
- Maintenance storage at EHS, EISD is moving forward with this work.
- Thermostats for portables EISD is coordinating with manufacturer.
- Raptor Security at all schools EISD is coordinating with selected contractor.