

**Elgin Independent School District
2007 Bond Program 5/19/09 Construction Update**

Elgin Elementary South

- Interior door installation is completing.
- Interior casework has been ordered.
- Playscape and cover has been ordered.
- Locker room restroom cosmetic modifications continue.

Booker T. Washington Elementary Capital Improvements

- BWC awaiting summer break to continue work at this campus.
- Items will be moved to the gym for construction to take place on 6/6/09.
- Items will be moved back from the gym tentatively around 8/10/09 pending construction completion.

Elgin Elementary Capital Improvements

- BWC awaiting summer break to continue work at this campus.
- Items will be moved to the gym for construction to take place on 6/6/09.
- Items to be relocated internally and to EES South will take place 6/6/09 through 6/9/09.
- Items will be moved back from the gym tentatively around 8/10/09 pending construction completion.

District Wide Card Access And Security Cameras

- Card access EISD has materials ordered and installation to take place over the summer.
- Security camera installation is complete.

Transportation Paving And Maintenance Building

- Transportation asphalt paving is complete.
- Maintenance building interior mechanical systems and finishes are completing.
- EISD has made contact with electric provider and awaiting final termination from electrical company.

Remaining Additional Projects Per Board Meetings On 1/26/09 And 2/16/09

- BTW restroom renovations. Summer 2009.
- EES FFE.
- EES projectors.
- BTW FFE
- BTW water fountain.
- Neidig water fountain.
- EMS FFE.
- EMS gym track storage.
- EHS poster machine.
- EHS carpet front office.
- EHS benches outside.
- EHS color printers.
- Transportation fuel tank.
- Child Development equipment and FFE.
- Child Development covered walkways.
- Child Development safety lights.
- Child Development new carpet and flooring.
- Child Development playground canopies.
- Child Development new roofs material.

Athletic Fields Rehabilitation

- Removal, capping, relocation of all utilities is on going.
- Removal of vegetation and spoil dirt continues.
- North end of stadium chemical injected area will be sampled this week results should be available the following week.
- South end of stadium chemical injection is underway.