

**Elgin Independent School District
2007 Bond Program 6/9/09 Construction Update**

Elgin Elementary South

- Interior casework has been ordered.
- Playscape and cover has been ordered.

Booker T. Washington Elementary Capital Improvements

- Demolition is underway in all HVAC work areas and restroom modification areas.
- Furniture moving is complete in all construction areas.
- Items will be moved back from the gym tentatively around 8/10/09 pending construction completion.

Elgin Elementary Capital Improvements

- Demolition is underway in all HVAC work areas.
- Furniture moving is completing in all construction areas.
- Items will be moved back from the gym tentatively around 8/10/09 pending construction completion.

District Wide Card Access And Security Cameras

- Card access EISD has materials ordered and installation to take place over the summer.
- Security camera installation is complete.

Remaining Additional Projects Per Board Meetings On 1/26/09 And 2/16/09

- EES projectors.
- BTW water fountain.
- Neidig water fountain.
- EMS gym track storage.
- EHS poster machine.
- EHS carpet front office.
- EHS benches outside.
- EHS color printers.
- Transportation fuel tank.
- Child Development covered walkways.
- Child Development safety lights.
- Child Development new carpet and flooring.
- Child Development new roofs material.

Athletic Fields Rehabilitation

- Top soil and sprinkler system repairs are completing at big practice field.
- Chemical testing of North end failed. Re-injected test results should be available by 6/12/09.
- Chemical testing of South end is complete and the area has passed.
- Contractor to start making ready South end for lime cap late this week.
- School to use softball field 6/15/09 through 6/19/09 for camp. Contractor to start work on this field immediately after camp is complete on 6/19/09.