

**Elgin Independent School District
2007 Bond Program 3/5/08 Construction Update**

New Elgin Middle School

- Masonry, interior framing, mechanical, electrical and plumbing rough in and roofing continue at the administration and classroom areas.
- Interior painting, ceiling grid installation and exterior glass installation is on going in athletic and fine arts areas.
- Site curb and gutter work continues.

Elgin HS Additions

- Gym, 2 story addition, and library masonry complete. Cafeteria masonry continues.
- Gym interior painting, exterior glass installation and ceramic tile installation is on going.
- 2 story interior sheet rock, ceramic tile, mechanical, electrical and plumbing rough in continues.

Old EMS Repurposing

- SHW continues with design for a GMP in August.

BTW and EES Capital Improvements

- SHW continues with design. These improvements will be packaged with the Old EMS Repurpose project for a GMP in August.

District Wide Card Access and Security Cameras

- EISD Maintenance Department receiving quotes from aprox. 3 to 5 vendors for review by administration staff and OBR.