

**Elgin Independent School District
2007 Bond Program 3/26/08 Construction Update**

New Elgin Middle School

- Masonry, interior sheet rock, mechanical, electrical, and plumbing rough in continue at the administration and classroom areas.
- Interior painting, ceiling grid and ceramic tile installation continues in athletics and fine arts areas.
- Track synthetic system is being installed.
- Tennis courts are near completion.

Elgin HS Additions

- Cafeteria masonry is completing.
- Gym interior painting, ceramic tile and wood flooring installation are near completion.
- 2 story tape, bed, paint, ceramic tile, ceiling grid installation along with mechanical, electrical and plumbing rough in continues.
- Library awaiting summer in order to proceed any further.
- OBR to meet with principal and moving company on 3/31/08 to review areas to be moved out of.

Old EMS Repurposing

- SHW continues with design for a GMP in August.

BTW and EES Capital Improvements

- SHW continues with design. These improvements will be packaged with the Old EMS Repurpose project for a GMP in August.

District Wide Card Access and Security Cameras

- EISD Maintenance Department receiving quotes from aprox. 3 to 5 vendors for review by administration staff and OBR.