

**Elgin Independent School District
2007 Bond Program 7/29/09 Construction Update**

Elgin Elementary South

- Playscape and cover installation continues.

Booker T. Washington Elementary Capital Improvement

- Move back is completed will relocate other furniture as needed when new furniture is installed.
- Furniture scheduled to be delivered 8/11/09.
- BWC is addressing punch list items.

Elgin Elementary North Capital Improvements

- HVAC finish out is completing.
- Move back scheduled to start 8/5/09.
- Furniture scheduled to be delivered 8/11/09.

District Wide Card Access

- Card access installation continues.

Remaining Additional Projects Per Board Meetings On 1/26/09 And 2/16/09

- BTW water fountain.
- Neidig water fountain.
- EHS poster machine.
- EHS carpet front office.
- EHS benches outside.
- EHS color printers.
- Transportation fuel tank.
- Child Development covered walkways.
- Child Development safety lights.

Athletic Fields Rehabilitation

- Stadium drainage aggregate installation is completing.
- Delivery and installation of turf is scheduled to start between 7/31/09 and 8/4/09.
- Baseball, softball, and remaining practice field's work continue.